

**INSPECTION REPORT IN RESPECT OF ER. D.S. DEHAL, CHIEF ENGINEER, MANDI ZONE
HP:PWD. MANDI.**


1.	Name of Work:-	C/O Main road to Village Salgran Km. 0/0 to 4/510 (SH- M/T R/Wall, B/Wall , PCC Parapet, V Shape drain, CP & setting out 5 years maintenance) under PMGSY.
2.	A/A & E/S No. & Amount:-	Rs. 260.89 Lac.
3.	T/S No. & Amount:-	Rs. 259.42 Lac.
4.	Name of Circle:-	6 th Circle, HP:PWD., Kullu.
5.	Name of Division:-	Chenab Valley Division, HP:PWD., Udaipur.
6.	Date of Inspection:-	15-07-2020
7.	Name of Inspecting Officer:-	Er. D.S. Dehal.
8.	Designation of Inspecting Officer:-	Chief Engineer.
9(a)	Awarded Amount:-	Rs. 2,46,69,257/-
(b)	Expenditure:-	Rs. 141.89 Lac.
(c)	Agreement No:-	9 for 2018-19
10.	Date of Start:-	
(a)	Stipulated date of Start:-	29-05-2018
(b)	Actual date of Start:-	26-05-2018
11.	Stipulated date of completion:-	-
(a)	As per Agreement:-	28-06-2020
(b)	Extension Granted:-	-
12.	Accompanying field Officer/Officials:-	i) Er. Anil Kumar Sangrai, Superintending Engineer. ii) Er. B.C. Negi, Executive Engineer. iii) Er. K.D. Kashyap, Assistant Engineer. iv) Er. Jog Chand , Junior Engineer.

13. Scope and Progress of Work:-

(a)	Construction of Super Structure only.	GSB and G-II completed.
(b)	Quality Control.	Maintained.

14. OBSERVATIONS:-

1. To expedite the work and complete it upto 31-12-2020 and regularize the extension on merit.


 (Er. D.S. Dehal),
 Chief Engineer,
 Mandi Zone, HP:PWD.,
 Mandi- 175001.

4981-87
Dated:- 11-8-2020

No.PW/CE-MZ/Inspection Note/2020-
Copy to the following for information:-

1. The Principal Secretary (PW) to the Govt. of H.P. Shimla.
2. The Engineer-in-Chief, HP:PWD., Shimla-2.
3. The Engineer-in-Chief, (Project) HP:PWD., Shimla-2.
4. The Superintending Engineer, 6th Circle, HP:PWD., Kullu.
5. The Executive Engineer, Chenab Valley Division, HP:PWD., Udaipur.
6. Work Section of this office.


Chief Engineer,
Mandi Zone, HP:PWD.,
Mandi-175001.