

(11)


**INSPECTION REPORT IN RESPECT ER. D.S. DEHAL, CHIEF ENGINEER, MANDI ZONE,  
HP:PWD., MANDI.**

1.	Name of Work:-	Construction of 130.00 mtr. Span PSC Box Girder Bridge over River Uhl at Kamand on Mandi-Kamand-Kataula-Bajoura road at RD. 13/410. (Sub-Head:- Construction of Sub-Structure and Super Structure and approaches of 100.00 mtrs. Span PSC Box Girder Bridge over River Uhl at Kamand on Mandi Kamand Kataula Bajoura road at R.D. 13/410). Under CRF Job No. CRF-HP-2018-19-163.
2.	A/A & E/S No. & Amount.	Accorded by the Ministry of Road Transport and Highway Govt. of India vide letter No.RW/NH-12037/164/2002/HP/NH1(Vol-IV)Zone-II dated 13-09-2018 for amounting to Rs. 1482.00 Lacs only.
3.	T/S No. & Amount.	Technical Sanction accorded by this office vide letter No. PW-CE(MZ)WA-P-II-CRF-T/S-2018-19-21557-64 dated 11-01-2019 for amounting to Rs. 12,95,00,000/- only.
4.	Name of Circle:-	1st Circle, HP:PWD., Mandi.
5.	Name of Division:-	Mandi Division No.I, HP:PWD., Mandi.
6.	Date of Inspection:-	19-06-2020.
7.	Name of Inspecting Officer.	Er. D.S. Dehal.
8.	Designation of Inspecting Officer:-	Chief Engineer, Mandi Zone, HP:PWD., Mandi.
9(a)	Awarded Amount:-	Rs. 10,24,77,000/- only.
(b)	Expenditure:-	Rs. 89,86,822/- only.
(c)	Agreement No:-	31 for the year- 2019-20.
10.	Date of Start:-	
(a)	Stipulated date of Start:-	10-07-2019.
(b)	Actual date of start:-	07-12-2019
11.	Stipulated date of completion:-	
(a)	As per Agreement:-	09-07-2021.
(b)	Extension granted:-	-NIL-
12.	Accompanying Field Officer/Officials:-	<ol style="list-style-type: none"> <li>1. Er. Vijay Kumar Chaudhary, Superintending Engineer, 1st Circle, HP:PWD., Mandi.</li> <li>2. Er. Jitender Kumar Gupta, Executive Engineer, Mandi Division No-I, HP:PWD., Mandi.</li> <li>3. Er. Padam Nabh Sharma, Assistant Engineer. Bridge Construction Sub-Division, HP:PWD. Kamand.</li> <li>4. Er. Bhagat Ram, Junior Engineer.</li> </ol>

13. Sr.No.	Scope & Progress of Work:- Scope of Work.	Status of Work.
1.	Construction of Super Structure.	1. <u>Physical Progress.</u> i) Pier (P1) Completed upto 7.25 mtr. Height and further work of pier is in progress.  2. <u>Financial Progress:-</u> i) 8.77% as per awarded amount.

**OBSERVATIONS:-**

1. The work was going on smoothly on the left bank side pier P1.
2. The record of concrete cube test results was not properly maintained.
3. The Executive Engineer was advised to do it properly.

  
 (Er.D.S. Dehal),  
 Chief Engineer,  
 Mandi Zone, HP:PWD.,  
 Mandi-175001.  
 Dated:- 01/07/20

No.PW/CE-MZ/Inspection Note/2020-2066-70  
 Copy to the following for information:-

1. The Principal Secy.(PW) to the Govt. of H.P.
2. The Engineer-in-Chief, HP:PWD., Shimla-2.
3. The Superintending Engineer, 1st Circle, HP:PWD., Mandi.
4. The Executive Engineer, Mandi Division No-I, HP:PWD., Mandi.
5. Work Section in this office.

  
 Chief Engineer,  
 Mandi Zone, HP:PWD.,  
 Mandi-175001.