

FIR
2-in-ccf
July 14/20
EETI
JAACIT/ya
up to
14/20

INSPECTION NOTE RECORDED BY ER. S.K. SHARMA
CHIEF ENGINEER (KZ), HP. PWD. DHARAMSHALA

14/8

Name of work:- C/O 30.00 Mtrs. Span double lane bridge over Salandri Nallah on Bathri Sundle Langera J & K boundary road at RD.22/270.

Date of Inspection: 30.07.2020

Name of Inspection Officer: - Er. S.K. Sharma

Designation: - Chief Engineer (KZ)

A/A & E/S:- Accorded vide letter No. RW/NH-12037/1.64/2002/HP/NH-1 (Vol-IV) dated 23.05.2017.

Awarded amount:- Rs. 313.39 lacs

Date of Award :- 20.02.2018

Date of start:- 06.03.2018

Date of completion: - 05.03.2020

Expenditure upto date Rs. 308.84 lacs

Accompanying officers: -
1. Er. D.S. Pathania, S.E. 7th Circle, HPPWD, Dalhousie.
2. Er. Suresh Chandel, EE, HPPWD, Salooni Division.
3. Er. Buphinder Singh, A.E. HPPWD, Sub Div. Bhalu.
4. Er. Sandeep Kumar, JE, HPPWD, Sub Div. Bhalu.
Representative: M/S National Construction Co. (India), 128 Sector-25, Panchkula, Hariyana.


14/8/20

28/7

14/8/20

The said work was inspected by the undersigned along with all the above named Officers/officials. At the time of inspection, sub-structure & super structure work completed and work of approach slab was in progress. During the course of the inspection following observations/shortcomings were noticed.

1. The work is in advance stage of completion. The contractor has assured to complete the work before 30th September, 2020. The Executive Engineer is directed to ensure the completion of this work by the said date. He is further advised to obtain the revised working programme from the contractor or else take the action as per various clauses of the agreement, if the reasons given by the contractor are not tenable.
2. The exact location of the C.C. cube samples tested have not been mentioned in the quality control register. It should be ensured in future that such mistakes are not repeated.
3. The calibration certificate of the C.T.M machine was not shown to the undersigned during my visit, though the Engineer of the contractor stated that the same is available with him. He is directed to show it to the Superintending Engineer, HPPWD, 7th Circle Dalhousie within seven days for scrutiny/checking. It is also noticed that hooks of the links/stirrup in dirt wall have not been bent to 360 degree, this rectification should be done immediately.


(S.K. Sharma)
Chief Engineer (KZ),
HP. PWD. Dharamshala.

Endst. PW/CE(KZ)/Insp. Note/2020-

1539-43

Dated: 5/8/20


Copy to The Principal Secretary (PW) to Govt. of H.P. Shimla for information.

Copy to the Engineer-in-Chief, HP. PWD. Nirman Bhawan, and Nigam Vihar Shimla for information please.

Copy to the Engineer-in-Chief (Project), HPPWD. Nigam Vihar Shimla-171002 for information please.

Copy to the Superintending Engineer, 7th Circle HP. PWD. Dalhousie for information and necessary action.

Copy to the Executive Engineer, HPPWD. Division Salooni for information and necessary action.


(S.K. Sharma)
Chief Engineer (KZ),
HP. PWD. Dharamshala.


F/R
17/8
EXIT
JSA(17)
14/8/20

INSPECTION NOTE RECORDED BY Er. S.K.SHARMA
CHIEF ENGINEER (KZ), HP.PWD.DHARAMSHALA

Name of work:- C/O 40.00 mtrs.Span double lane bridge over Rollah nallah on Bathri
Sundla Langer J&K boundary road at RD.22/970.(MDR-35) Under CRF.
Date of Inspection: 30.072020
Name of Inspection Officer: - Er.S.K.Sharma
Designation: - Chief Engineer (KZ)
A/A & E/S:- Accorded vide letter No.RW/NH-12037/164/2002/HP/NH-1(Vol-
IV) dated 23.05.2017.
Awarded amount:- Rs.406.52 lacs
Date of Award :- 20.04.2018
Date of start:- 04.05.2018
Date of completion: - 03.05.2020
Expenditure upto date Rs.287.20 lacs
Accompanying officers: - 1.Er.D.S.Pathania, S.E.7th Circle, HPPWD.Dalhousie.
2.Er.Suresh Chandel, EE, HPPWD.Salooni Division.
3.Er.Buphinder Singh, A.E.HPPWD.Sub Divn.Bhali
4.Er.Sandeep Kumar, JE, HPPWD.Sub Divn.Bhali
Representative: M/S National India Construction Co.Jalandhar Bypass
road, Simble Chowk, Pathankot-145001.

The said work was inspected by the undersigned alongwith all the above named Officers/officials. At the time of inspection, during the course of the inspection following observations/short comings were noticed. Both sides abutments completed & bed block casted & work of super structure stands completed, the work of approaches & railing is in progress.

1. This work is in advance stage of completion. The contractor has assured to complete the work before 30th September, 2020. The Executive Engineer is directed to ensure the completion of this work by the said date. He is further advised to obtain the revised working programme from the contractor or else take the action as per the various clauses of the agreement, if the reasons given by the contractor are not tenable.
2. The exact location of the C.C.cube samples tested have not been mentioned in the quality control register. It should be ensured in future that such mistakes are not repeated.
3. The calibration certificate of the C.T.M machine was not shown to the undersigned during my visit, though the Engineer of the contractor stated that the same is available with him. He is directed to show it to the Superintending Engineer, HPPWD.7th Circle Dalhousie within seven days for scrutiny/checking. It is also noticed that hooks of the links/stirrup dirt wall have not been bent to 360 degree, this rectification should be done immediately.
4. The shelf life of the plasticizer being used should be ensured before the same is used in the concrete work.


(S.K.Sharma)
Chief Engineer (KZ),
HP.PWD.Dharamshala.

Endst.PW/CE(KZ)/Insp.Note/2020-

Copy to The Principal Secretary (PW) to Govt. of H.P.Shimla for information.

Copy to the Engineer-in-Chief, HP.PWD.Nirman Bhawan, and Nigam Vihar Shimla for information please.

✓ Copy to the Engineer-in-Chief (Project), HPPWD.Nigam Vihar Shimla-171002 for information please.

Copy to the Superintending Engineer, 7th Circle HP.PWD.Dalhousie for information and necessary action.

Copy to the Executive Engineer, HPPWD.Division Salooni for information and necessary action.

Chief Engineer (KZ),
HP.PWD.Dharamshala.