		0		
	/	Ectimt up	orl ~	AR (
/	/	EELITI 4	ili -	E-in-c cD] Suptair
		ach	Hort	E-th-c cD / Suptant
			WA-TI-	Jun Jun www
	IN	SPECTION REPORT OF SUP	ERINTENDING	ENGINEER, 1 ST CIRCLE HP PWD MANDI
	1	Name of work:-		ENGINEER, 1 ³¹ CIRCLE HP PWD MANDI
Dy. No	1307		C/O New	Indoor Block in Civil Hospital Sarkaghat
Dated: 28/11/2020		2020	Dist. Mano	II (H.P.) (SH:- C/O Building portion includ:
O/o Engineer-in-Chief (QC8) HP PWD, Shimla		Chief (QC8)	W.S. & S.	I., septic tank, Rain Water Harvesting Tank
HP PWD	2		and site dev	elopment)
	2	Name of Circle:-	and the second se	P.P.W.D. Mandi.
and	3	Name of Division:-		
9238	-1		Sarkaghat	
-23/11/2	<i>.</i>	Date of Inspection:-	28-09-2020	
/	5	Name of inspecting	G Fr Viloy K	
		Officer:-	S LI. VIJAY KU	Imar Chaudhary
	6	Designation of inspecting		3
FR		Officer:-	Superintendin	ng Engineer
7 (a) Awarded amount:- Rs.7,10,81,115/- (b) Date of Award 09-01-2017				
		5/-		
20/1				
8 Date of start: - 03-04-2018 09 Stimulation		00.00		
-	(a)	the second se	1	09. Stipulated Date of Completion
-		Stipulated date of start:-	24-01-2017	23-01-2019
	10	Accompanying Field	(i) Er.V	
	ν.	Officer/officials:-		Sharma, Executive
				neer, Sarkaghat Division.
<i>r</i> .			(ii) Er.	Rajinder Singh Jublani, Assistant
			Engi	neer, Sarkaghat Sub Division.
			(iii) Er. K	ishore Chand, Junior Engineer,
			(iv) M/S	Kumar Associates, (Sole proprietor Sh.
			Nares	h Kumar S/O Late Sh. Gian Chand, R/O
			M-21	Housing Board Colony, Distt.Hamirpur
			(H.P.)	e - en a colony, Distt.Hamirpur
		Design of the second seco		

11. Scope & progress of Work:-

BLOCK-I

Sr. No.	Scope	Progress
(i)	Ground Floor:- Lift, Ladies toilet, Gents toilet Doctor Examine room, Recovery room, Nursing station, New born room, Pre labour room, Labour room, blood bank, space for wheel chair/stretcher below ramp.	Frame structure completed
(ii)	First Floor:- Ladies Toilet, Gents Toilet, Recovery room, Lobby, OT room, Pre operative room, Operation Theater-1, Sterilize room, Operation Theater-2, Doctor change room-1, Toilet, Doctor change room-2, Toilet	-do-
(iii)	Second Floor:- Nursing station, Nursing Duty Room, Doctor Duty Room, Toilet for Ladies & Gents and Ward for 47 Beds.	-do-
(iv)	Third Floor :- Nursing Station, Nursing Duty Room, Doctor Duty Room, Toilet for Ladies & Gents and Ward for 47 Beds.	Work of reinforcement in column is in
(v)	Fourth Floor :- Blood Bank, Locker, Matrons	progress.

12. OBSERVATIONS:-

- 1. Masonry work be started immediately.
- 2. Work of Block II be started immediately and foundation work be completed before December 2020.
- 3. The footing work of column of Block II shall be done as per design provided.
- 4. The revised working program be obtained at site.

Room, Nursing station and ward for 32 beds.

13. Overall grading of work:-

Satisfactory but required to be speeded up.

Ibg 68 - 70 of 12-11-2020 1st Circle HP PWD Mandi

Copy to the:-

- 1. Engineer-in-Chief (Project), HP PWD Shimla.
- 2. Chief Engineer (MZ), HP PWD Mandi.
- 3. Executive Engineer Sarkaghat Division, HP. PWD Sarkaghat.

Er. Vijay Chaudhary Superintending Engineer 1st Circle HP PWD Mandi