

INSPECTION RREPORT IN RESPECT OF ER. D.S. DEHAL, CHIEF ENGINEER, MANDI ZONE
HP:PWD MANDI.

1.	Name of Work:-	C/O Link Road to Village – Solang Km. 0/0 to 3/750.(PMGSY) Package No.HP-06-111
2.	A/A & E/S No. & Amount:-	A/A & E/S accorded by Deputy Secretary(RC) Govt. of India No.P-17024/9/(1)2016 dated 22-02-2017 for Rs. 261.79 Lacs.
3.	T/S No & Amount:-	Rs. 252.88 Lacs.
4.	Name of Circle:-	6 th Circle, HP:PWD., Kullu.
5.	Name of Division:-	Manali Division, HP:PWD., Manali at Katrain.
6.	Date of Inspection:-	16-10-2019
7.	Name of Inspecting Officer:-	Er. D.S. Dehal.
8.	Designation of Inspecting Officer:-	Chief Engineer.
9(a)	Awarded Amount:-	Rs. 158.97 Lacs.
(b)	Expenditure:-	Rs. 117.65 Lacs.
(c)	Agreement No:-	177 for 2018-19
10.	Date of Start:-	01-08-2017
(a)	Stipulated date of Start:-	02-08-2017
(b)	Actual date of Start:-	02-08-2017
11.	Stipulated date completion:-	03-08-2018
(a)	As per Agreement:-	03-08-2018
(b)	Extension Granted:-	Upto 31-05-2019
12.	Accompanying Field Officer/Officials:-	<ol style="list-style-type: none"> 1. Er. Anil Kumar Sangrai, Superintending Engineer. 2. Er. Anup Sharma, Executive Engineer. 3. Er. Pawan Kumar Rana, Assistant Engineer. 4. Er. Sanjeev Kumar, Junior Engineer.
13.	Scope & Progress of Work:-	
Sr.No.	Scope of Work.	Status of Work.
1.	Formation Cutting including R/Wall, B/Wall and wire crate for dumping =3.750 Km.	F/C= 2.700Km.

2.	C/O unliner drain taking 75% of total length.	-
3.	Parapets taking 15% of total length.	-
4.	P/F sing board.	-
5.	F/F Kilometer Stone.	-
6.	C/O Hume pipe culvert = 9Nos.	4Nos.
7.	C/O RCC Slab Culvert = 4Nos	-

14. OBSERVATIONS:-

1. The work is held up due to rains in the area. But it has been over delayed.
2. The quality of concrete work needs to be improved. Quality control register was not available at site.
3. The Executive Engineer has been advised to give provisional extension upto 31-10-2020 and complete the work by this date.



(Er. D.S. Dehal),
Chief Engineer,
Mandi Zone, HP:PWD.,
Mandi-175001.
Dated:- 10-7-20

No.PW/CE-MZ/Inspection Note/2020-8694-94
Copy to the following for information:-

1. The Principal Secretary(PW) to the Govt. of H.P.
2. The Engineer-in-Chief, HP:PWD., Shimla-2.
3. The Superintending Engineer, 6th Circle, HP:PWD., Kullu.
4. The Executive Engineer, Manali Division, HP:PWD., at Katrain.
5. Work Section in this office.



Chief Engineer,
Mandi Zone, HP:PWD.,
Mandi-175001.