

INSPECTION NOTE RECORDED BY Er.S.K.SHARMA
CHIEF ENGINEER (KZ),HP.PWD.DHARAMSHALA

FIR
E-in-c PD | EC(17)

Name of work:- Construction of centre of excellence in Mental Health for
Dr.R.P.G.M.C.Tanda
Date of Inspection: 06.12.2019.
Name of Inspection Officer: - Er.S.K.Sharma
Designation: - Chief Engineer (KZ)
A/A & E/S:- Rs.2.780.00 lacs Pricipal Secy (Health) to the Govt.of H.P. vide
letter No.HFW-B(G)1-3/2017 dated:07.04.2017.
Awarded amount:- 18,52,23,056/-
Date of commencement: - 9.10.2018
Date of completion: - 8.10.2020
Expenditure up to date: - Rs.612.84 lacs
Accompany officers: -
1. Er.Suresh Walia, Executive Engineer Nagrota Bagwan Division.
2.Er.Ravi Bushan, Assistant Engineer Sub Division Tanda
3.Er.Arun Guleria, Junior Engineer
4.Sh.M/s Kulwinder Singh & Company, Contractor.

WA-II
23/7/20
upload - ac
with file -
All letters
29/7/2020

solaced
23/7/20

220/
23/7/20

The said work was inspected by the undersigned alongwith
Sh.SureshWalia, Executive Engineer, HPPWD; Nagrota Bagwan Assistant Engineer and Junior
Engineer concerned.R.C.C.Frame structure work completed in block A,B block,2nd C block R.C.C
frame constructed upto 3rd floor,D block,D block plinth beam is in progress.E&F,GF slab is in
progress.Masonry work completed in A block is in rest in progress.

During the course of inspection it is noticed that in ground floor
column F27, G27 are out of plumb, edges of beam between column F-1 to F-3 are not in straight
line and faces of beam are not built properly at 90 degree, slight honey combing was also noticed
in the beams of lift well. Column G27, G24 of ramp in 3rd floor are also out of plumb. The
Executive Engineer & contractor are advised to rectify the said defects at the earliest. Besides, the
working programme was also not produced by the PIU Executive Engineer is advised to obtain the
working programme and approve the same. The contractor has assured to complete the work
within the stipulated period of execution i.e.by 8.10.2020, which should be adhered and the
progress of the work be monitored for regularly by the PIU.

(S.K.Sharma)
Chief Engineer (KZ),
HP.PWD.Dharamshala.

Endst.PW/CE(KZ)/Insp.Note/2019- 4093-96 Dated: 11-12-2019

- Copy to The Principal Secretary (PW) to Govt. of H.P.Shimla for information.
- Copy to the Engineer-in-Chief, HP.PWD.Nirman Bhawan, and Nigam Vihar Shimla for information please.
- ✓ Copy to the Engineer-in-Chief (Project) HPPWD. Nigam Vihar,HPPWD. Shimla-2 for information pl.
- Copy to the Superintending Engineer, 5th Circle HP.PWD.Palampur for information and necessary action.
- Copy to the Executive Engineer, HPPWD.Division Nagrota Bagwan for information and necessary action.

(S.K.Sharma)
Chief Engineer (KZ),
HP.PWD.Dharamshala.