Himachal Pradesh Public Works Department

No. PW-BMD-DB-Ropeway Shree Naina Devi Ji/2024- 2764-72 Date:- Q3

То

The Secretary (PW), to the Govt. of H.P. Shimla-II.

Subject: -

Quarterly inspection of Passenger ropeway at Shree Naina Devi Ji.

Sir.

04/01

The passenger ropeway was visually inspected by the undersigned on dated 2/12/2024 and following observations are made.

1. The soundness of the critical components and ropes has been relied on the

basis of various NDT test reports which have been presented during visual

inspections.

- Maintenance record were checked. Maintenance chart of UTP & LTP including Electrical equipment were checked.
- 3. Towers and foundations seem to be in good conditions as per visual inspection.
- 4. The NDT of haulage rope was done by CIMFR Dhanbad on 24th&25thJuly 2024 and they have recommended further continuance of this rope till next NDT which is due in July 2025. The Promoter has been advised to get the NDT done on or before the scheduled date.
- 5. All the driving arrangements were checked.
- 6. The rescue Engine was started and checked.
- 7. The Ultrasonic test and Magnetic particle examination of vital Ropeway components was done by the promoters from M/S Calcutta Metal Testing Laboratory on dated 26-08-2024 to 31-08-2024. The next NDT is due in March 2025 for which the management has been asked to get it done on or before the scheduled date.

8. The Electronic and El components were got calibrated and tested by the promoter from M/s. TruCal metrology services Ambala city on dated 08/07/2024. The next inspection is due in January 2025 for which the promoter has been advised to get it done on or before scheduled date.

Conclusion:- From the above visual inspections and also from perusal of various test reports, the ropeway has been found fit for passengers subject to the future scheduled maintenance and upkeep of the ropeway system as per standard SOP & codes in force.

Yours faithfully,

Inspector Ropeway cum Executive Engineer. Mechanical Division, HP. PWD., Bilaspur.

Copy forwarded for information please:-

- 1. The Engineer-in-Chief HP.PWD. NirmanBhawan, Nigam Vihar Shimla.
- The Nodal Officer, I.T Cell O/o Engineer-in-Chief HP.PWD. Shimla with a request to upload the same on official website.
 - 3. The Chief Engineer Hamirpur ZoneHP.PWD. Hamirpur.
 - The Chairman Ropeway Expert Committee cum Superintending Engineer, Mechanical CircleHP.PWD. Dhalli Shimla-12.
 - 5. The Superintending Engineer, B&R Circle, HP.PWD., Dharampur, Distt. Mandi Himachal Pradesh for information.
 - 6. The Deputy Commissioner Bilaspur, District Bilaspur, Himachal Pradesh.
 - 7. The Superintendent of Police Bilaspur, District Bilaspur, Himachal Pradesh.
 - 8. M/s. Ganpati Ropeways Pvt. Ltd. PP. Shree Naina Devi Ji. Distt. Bilaspur Himachal Pradesh-174310 for information and necessary action. They are directed to undertake the routine maintenance of the passenger ropeway at ShriNaina Devi Ji. Moreover splicing portion of the ropes should be routine checked, observed and regular monitoring should be done. Ropes should be kept clean and dust free, Greased & anti-corrosive and if any abnormality is noticed in splicing portion, tuck points, Lay Length and diameter of rope, the rope may be replaced immediately. All the direction which have been iscued in above Paras be got implemented at the earliest and compliance be reported, so that further inspection could be conducted to confirm the compliance. The NDT tests may be conducted as per schedule. The suggestion of IIT Roorkee and Expert committee be implemented and compliance be reported.

Reneway cum Inspec

Executive Engineer, Mechanical Division, HP. PWD., Bilaspur.